

## **ABHITECH ENERGYCON LTD**

Date: 09-11-2020

Subject: Summary of Results of Field trial of Flocculant "Abhifloc - A" conducted at Shri Jagannath Steel & Power Ltd., Barbil, Odisha.

SHRI JAGANNATH ST FLOCCULANT	EEL AND POWER LTI FIELD TRIAL REPOI	
	11 days trial data with NALCO/SNF Product	31 days trial data of "Abhifloc - A" Product
	20/09/20 to 30/09/20	01/10/20 to 31/10/20
Slurry flow rate	710 Cubic meter/Hr	711 Cubic meter/Hr
Flocculant Consumed	190 kg	427 kg
Ball mill running Hr	244 Hr	692 Hr
Flocculant Consumed/Hr	0.848 Kg/Hr	0.617 kg/Hr
Cost of flocculant	210/- per kg	237/- per kg
Treatment cost/Hr	Rs.178.08	Rs.146.23
Reduction of treatment cost/Hr with "Abhifloc - A"		Rs.31.85
Reduction of treatment cost/Day with "Abhifloc - A"		Rs.764.40
Reduction of treatment cost/Month with "Abhifloc - A"	1 / 1.	Rs.22,932.00
Reduction of treatment cost/Annum (11 Month) with "Abhifloc - A"		Rs.2,52,252.00
% Saving in treatment cost by usage of "Abhifloc - A"		(31.85/178.08) x 100% =17.88%

....cont'd



<u>Conclusion</u>: The Trial has been concluded successfully as per the results achieved above. A comprehensive Report will be prepared and submitted.

In acknowledgement of above,

For SJSPL., Barbil	For AEL, Mumbai
Mr. P. R Pattnaik (AGM - Grinding & Filtration)	Mr. J. P Pandey (Sr. Executive - Technical)
Mr. C. S Patra (Plant Head)	Mr. Pradeep Kumar Sahoo (Manager - Sales)
Dr. K. Hanumappa (Sr. VP & Unit Head)	